BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to Roads and Drains at Manavarthi thota kamakshamma layout kondappa layout SCST areas in Ward No. 02 of Yelahanka Sub division**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**KRIDL**
4	Time Stipulated for Completion of work	90 day
5	Date of Commencement	11/11/2019
6	Date of Completion:	4/01/2020
7	Measurment Recorded	
	M.B No	4932
	Page No	493166 to 493154
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandrashekar - A-4.
	2) Asst. Engineer	Chandrakantha Raju P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner